



DRAWING SPECIFIC NOTES

- Work will be in the parking lane.
- No Parking Signs to be placed 24 to 48 hours in advance.

GENERAL NOTES

- All traffic control shall conform to the TCM and the latest catalogue for Standard Traffic Signs
- Signs shown are representations of signs only and the MOTI Construction Sign Catalogue should be used for detailed sign design
- All permanent signage that will conflict with this site will be covered or removed while the works are in effect
- Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
- Minimum distance between cones/barrel should be 10m
- Distances between signs should be based on the work zone and secured during windy conditions
- These pages are best printed on a Tabloid (11x17) page size

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRPOD)
	SIGN STAND (WINDMASTER)
	SIGN FLAGS
	CLASS 1 BARRICADE
	WORKZONE
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	RELOCATED BUS STOP

TRAFFIC CONTROL PLAN	CONTRACTOR NAME: DSG COMMUNICATIONS	TOP #: TCP 2 of 6	LOCATION: BROOKS AVE
DATE OF LAST REVISION 2017-04-11	JOB DESCRIPTION: Fibre Optic Installation	DATE: April 13th - April 28th, 2017	
	CONTRACTOR CONTACT: Mike Callaghan	PHONE: 778-882-3887	EMAIL: mike@dscommunications.com
	TRAFFIC PLAN CONTACT: Tehjay Fox	PHONE: 604-799-6750	EMAIL: Tehjay@StreetwiseTraffic.ca
	Aerial Work on Hydro Pole		