



| Regulatory Speed Unit | 50 km/h | 60 km/h | 70 km/h | 80 km/h | 90-100 km/h |
|-----------------------|---|-----------|-----------|-----------|-------------|
| 1a | Taper Length For Lane Closure 35 (1:10) | 55 (1:15) | 75 (1:20) | 90 (1:25) | 110 (1:30) |
| 1b | Taper Length For Shoulder Work on Where TCPs Used (Min. 3 Cones) 5 | 8 | 10 | 12 | 15 |
| 2 | Minimum Distance Between Cones or Tubular Markers for 1a 10 | 10 | 10 | 10 | 10 |
| 3 | Minimum Target Distance Between Tapers 30 | 60 | 90 | 120 | 150 |
| 4 | Distance Between Construction Signs 40 | 60 | 80 | 100 | 150 |

LEGENDS:

- SIGN STAND
- DELINEATORS
- TCP
- ARROWBOARD TRUCK
- POLE
- REMOVE POLE
- MANHOLE/SERVICE BOX
- NEW BUILD

COMPANY: DIXON NETWORKS CORPORATION
 CONTACT: JOHNNY WOO
 PHONE: 604-940-8817 EXT. 238

PG 01

NOTES:

- ALL TRAFFIC CONTROL DEVICES AND SIGNS TO COMPLY WITH LATEST MOTH MANUAL WORK ON ROADWAY.
- MAINTAIN MINIMUM 3.2m LANE WIDTH
- NOTIFY TRANSIT FOR CONSTRUCTION

SCOPE: - FIBRE OPTIC CABLE INSTALLATION

DATES: - TBD

HOURS: - 7AM - 5PM

DRAWING#: - SHAW - RPN 575855