










| Regulatory Speed Limit  | 50 km/h   | 60 km/h   | 70 km/h   | 80 km/h   | 90-100 km/h |
|---|-----------|-----------|-----------|-----------|-------------|
| 1a Taper Length For Lane Closure                                    | 35 (1:10) | 55 (1:15) | 75 (1:20) | 90 (1:25) | 110 (1:30)  |
| 1b Taper Length For Shoulder Work on Where TCPs Used (Min. 3 Cones) | 5         | 8         | 10        | 12        | 15          |
| 2 Maximum Distance Between Cones or Tubular Markers for 1a          | 10        | 10        | 10        | 10        | 10          |
| 3 Minimum Tangent Distance Between Tapers                           | 30        | 60        | 90        | 120       | 150         |
| 4 Distance Between Construction Signs                               | 40        | 60        | 80        | 100       | 150         |

**LEGENDS:**

-  SIGN STAND
-  DELINEATORS
-  TCP
-  ARROWBOARD TRUCK
-  POLE
-  REMOVE POLE
-  MANHOLE/SERVICE BOX
-  NEW BUILD
- 

**SCOPE:**

- FIBRE OPTIC CABLE INSTALLATION

**DATES:**

- TBD

**HOURS:**


- 7AM – 5PM

**DRAWING #:**

- SHAW – RPN 575855

**NOTES:**

- ALL TRAFFIC CONTROL DEVICES AND SIGNS TO COMPLY WITH LATEST MOTM MANUAL WORK ON ROADWAY.
- MAINTAIN MINIMUM 3.2m LANE WIDTH
- NOTIFY TRANSIT FOR CONSTRUCTION



PG 03

COMPANY: DIXON NETWORKS CORPORATION

CONTACT: JOHNNY WOO  
PHONE: 604-940-8817 EXT. 238

